BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Fencing of BBMP properities (other than gardens Parks) Ward No:08**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri. S K Keshavamurthy
4	Amount of Contract	Rs.92,84,362.00
5	Agreement No	88/2020-21
6	No. and date under which the work order has been issued	88/2020-21 Dated: 21/08/2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	26/11/2021
9	Date of receipt of application in the sub-division office	27/11/2021
10	Extension granted if any:	11 Months 21 Days
	1. From	29/11/2021
	2. To	20/10/2022
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	
15	Date of recommending time limit applied	

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Land Dispute and Covid - 19. Hence recommended for time extension.
22	Recommendation of Executive Engineer	Rs 20/- per day penalty may be imposed.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst Executive Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner